



NOTICE OF EXCEPTIONAL WEEKEND WORKING OUTSIDE OF CONSTRUCTION HOURS

Please be advised of the following, as approved by the CDC Environmental Health Officer:

We can confirm that there are no deliveries to the Site outside of existing agreed working hours.

Date	Out of Hours Work	Construction Actions	Number of Workers	Road Sweeper Required
Saturday 01/03	1.00pm-4.00pm	installation of 3 foundations within the logistic road	3	Yes
Sunday 02/03	8.00am-5.00pm		installation of beam, removal of 2 beams	6
Saturday 08/03	1.00pm-5.00pm	remove the internal wall in line with link bridge	3	No
Sunday 09/03	8.00am-5.00pm	installation of 2 braces	4	Yes
		installation of 3 columns and removal of beams	3	
Saturday 15/03	1.00pm-5.00pm	installation of 2 braces	4	No
Sunday 16/03	8.00am-5.00pm			No
Saturday 22/03	1.00pm-5.00pm	installation of 2 braces	4	No
Sunday 23/03	8.00am-5.00pm			No
Saturday 29/03	1.00pm-5.00pm	installation of 2 braces	4	No
Sunday 30/03	8.00am-5.00pm			No
Saturday 05/04	1.00pm-5.00pm	Construction of 2 crash decks	3	No
Sunday 06/04	8.00am-5.00pm	installation of 2 braces	4	No